



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 329 Const Calendar Day: 603 Date: 04-May-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 13-May-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 127 & 131 meters , & work on the grillage . Crews started at 7:00 AM.

Michael , Pablo & I had to test 10% of the bolts on the façade at 131 meters . Crews started on the East façade at 7:20 AM. Then the West façade & inside the South , West , East , & North tower shafts . Crews were done at 10:40 AM.

12 bolts failed . Crews had to touch them up . 9 bolts were snuged , but not pretensioned . Crews had to pretension the bolts .

Guo had to vacuum & clean inside the facades , & he had to sort & pull out of the site the excess materials . He started at 7:10 AM. He was done at 10:00 AM.

After that, Michael , Pablo & Guo joined the other crews on the façade at 127 meters .

Obra , Barry , Carlos , Dustin , & Pablo had to work on the façade at 123 meters . Crews had to adjust top & bottom brackets on the top & bottom plates , install the corner plates , drive drift pins to align the holes , install the permanent bolts using the excess materials from 131 meters façade .  
 ( Same Lots Numbers as 131 Meters bolts )

Anthony , Augie , Casey , Edward , Jacob , Jeffery , Kevin , Richard . Matt , Dathan , Ignacio , John , Jonathan , Jose , Lonny , & Michael had to work on the grillage . Crews had to drill the grillage skin plates using 14 , 18 , & 30 mm. drill bids . Crews had to prepare their tools , equipments , & connect the power lines . They started to drill at 7:10 AM.

Anthony had to drill on the B plate . Edward had to drill on the C plate . Richard & Jacob had to drill on the E plate on the West tower shaft . Richard & Jacob were done drilling the E plate at 8:00 AM.

Augie & Jeffery had to drill on the A plate . Johnny had to drill on the C plate . Richard & Jacob had to set & drill on the E plate on the North tower shaft .

Casey & Kevin had to drill on the C plate , Lonny had to drill on the A plate on the South tower shaft .

Matt had to drill on the C plate . Ignacio & Jose had to drill on the D plate . John & Dathan had to drill on the A plate on the East tower shaft .

Jose & Carlos had to work on house keeping in addition to the iron workers who had to rotate on house keeping to the end of the shift .

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 329

Date: 04-May-2011 Wednesday

<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-L04-STS.053</b>	<b>Tower Lift 04 Strut South Erect structural steel (bridge tower)</b>
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-L05-BSE.053</b>	<b>Tower Lift 05 Bolt Tower SE</b>
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

<b>Equipment</b>	<b>Rental Company</b>
------------------	-----------------------

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 329

Date: 04-May-2011 Wednesday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>