



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 088 Const Calendar Day: 603 Date: 04-May-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition sunny

Working Day  If no, explain:

Diary: Dispute   
**Tower Bolting**  
ABF's crew continued the bolting operation at splice #3 West tower at 114M elevation. Roger and Tony work on placing bolts, nuts and washers on the tower skin splice plate. David work on aligning the placing bolts, nuts and washers on the top longitudinal stiffener plate. Ryan work on aligning the placing bolts, nuts and washers on the bottom longitudinal stiffener plate.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)  
AMERICAN BRIDGE/FLUOR, A JV

Labor		RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	FOR DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>