



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 330 Const Calendar Day: 604 Date: 05-May-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 13-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site 6:45 AM. Crews had to work on the façade at 127 meters , & work on the grillage . Crews started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael . Pablo , & Ryan had to work on the façade at 127 meters . Crews had to adjust the brackets , place the corner plates , drive drift pins to algin the holes , & install the permanent bolts . Crews started at 7:10 AM.

Michael had to work inside the East tower shaft . Guo had to work inside the West tower shaft . Pablo had to work inside the North tower shaft . Ryan & Dustin had to work inside the façade .

Barry & Carlos had to work on the South façade top plate . The top plate did not fit properly . Crews had to grind one edge in order to fit in place .

Obra had to work on the North façade top plate . He had to grind the holes in order to align the holes .

In addition to that , crews had to snug , mark 1/2 turn for the bolts less than 200 mm. & 2/3 turn for the 200 mm. bolts . & pretension the bolts .

Anthony , Augie , Casey , Edward , Jacob , Jeffery , Kevin , Richard , Matt , Dathan , Ignacio , John , Jonathan , Jose , Lonny , & Michael had to work on the grillage . Crews had to drill the grillage skin plates using 14 , 18 , & 30 mm. drill bids . They started at o drill at 7:10 AM.

Anthony had to drill on the C plate. Edward had to drill on the A plate on the West tower shaft .

Richard , Jacob had to drill on the E plate . Johnathon had to drill on the B plate . Augie & Jeffery had to drill on the A plate on the North tower shaft .

Lonny & Michael had to drill on the A plate . Casey & Kevin had to drill on the C plate on the South tower shaft .

Matt had to drill on the C plate . Dathan & John had to drill on the A plate . Ignacio & jose had to drill on the D plate on the East tower shaft .

Carlos & Jose had to work on house keeping in addition to the iron workers who had to rotate on house keeping to the end of the shift .

All tower crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:20 PM.

04-0120F4	Bid Item: 053	T-L04-ST5.053	Tower Lift 04 Strut South Erect structural steel (bridge tower)
-----------	---------------	---------------	---

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 330

Date: 05-May-2011 Thursday

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

