



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 332 Const Calendar Day: 606 Date: 07-May-2011 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 12:30 pm Break: 00:30 Over Time: 05:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 14-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on splice 1 on the South & West tower shafts welding the corner stiffeners . work on the diaphragm at 9 meters , & work on CCO 197 . Crews started at 7:00 AM.

Paul , Richard , & Salvador had to work on splice 1 on the South tower shaft . Crews had to weld the longitudinal stiffeners on the corner plates . Crews had to set their tools , & equipments , clean , grind & heat the welding areas. They started at 7:15 AM.

Richard had to work on C - D corner plate . Salvador had to work on B - C corner plate . They started to tack weld at 8:15 AM.

Paul had to work with both crews , & work on the ventilation system.

Eric , Todd , Jose Torres , & Joshua had to mobilize their tools , equipments , & power lines from the East tower shaft in splice 2 to splice 1 & set on splice 1 inside the West tower shaft . Crews started at 7:15 AM.

James , Hua , Xian , & Wai had to work on the diaphragm at 9 meters . Crews had to work on the center diaphragm . Crews had problems with the heating system . they had to over haul the system to fix this problem . They were done at 8:00 AM.

After that , crews had to work in the center cell welding the diaphragm plate with B2 East & B2 West shear plates . Crews started to weld at 8:15 AM. They had to alternate between them in order to keep welding with out any stop . Crews were done welding at 12:30 PM.

Then , crews had to monitor the heat for 3 hours . They turned the heating system power off at 3:30 PM.

Smith Emery QC Pat Swan , METS QA Greg & Daniel were on the site at all time

Jose P. & Vector had to work on the house keeping . Crews had to clean the working platform at 145 meters & inside the tower shafts . They had to remove the steel shavings . Crews started at 7:15 AM.

Jose & Carlos came to the site at 12:30 PM. Crews had to work on CCO 197 . They had to clean the top of the grillage & caulk around the bolts on the top plate . Crews started at 12:40 PM. They were done at 3:10 PM. Crews had to wrap up their tools . They left at 3:30 PM.

(For CCO 197 for Jose Hernandez & Carlos Montejano 3.0 hours of over time) .

All tower crews left at 3:30 PM. Samman had to cover all activities on the tower after 11:00 AM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 332

Date: 07-May-2011

Saturday

Labor								Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	TODD JACKSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JOSHUA CRUZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	SALVADOR SANDOVAL	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	RICHARD GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	PAUL FAMBRINI	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	ERIC SPARKS	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	XIAO JIAN WAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	JAMES ZHEN	0.00	8.00	8.00	16.00		<input type="checkbox"/>	
Ironworker	FOR	HUA QIANG HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
04-0120F4	Bid Item: 053	T-L05-BSE.053	Tower Lift 05 Bolt Tower SE						
AMERICAN BRIDGE/FLUOR, A JV									

