



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 333 Const Calendar Day: 608 Date: 09-May-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 14-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the façade at 127 meters , drill the grillage skin plates , & work on CCO 197 on the top plate of the grillage . Crews started at 7:35 AM.

Obra , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the façade at 127 & on the struts at 77 meters meters .

Carlos & Michael had to pretension the remaining bolts . They started at 7:40 AM. Crews were done at 9:00 AM.

After that , Carlos , Michael , Salvador , & I had to test 10 % of the bolts . Crews started inside the East tower shaft at 9:10 AM. Then North , West , & South tower shaft . They were done at 11:00 AM.

After that , crews had to test inside the façade & on the top plates on the North side . They started at 11:10 AM. Crews were done at 1:50 PM.

Then , crews had to work on house keeping . Mobilize the remaining tools , air hoses , & equipments to the platform at 112 meters . Work on house keeping . Vacuum inside the East façade . & join the other crews on the struts at 77 meters .

The façade at 127 meters is completed except on the South façade (South West corner) where the ventilation pipe pass through . Crews can not install the bolts until the ventilation pipe is removed . .

Obra , Dustin , Guo , Pablo , & Ryan had to mobilize to work on the struts at 77 meters . Crews had to prepare to work on the struts . They had to lift the top plates , reroute the air & power lines , set their tools , equipments inside the façade , fly & sort the bolts on the site . Crews started at 8:00 AM.

Anthony , Casey , Edward , Jacob , Jeffery , Kevin , Richard , Matt , Ignacio , Johnathon , Jose , Lonny , & Michael had to work on the grillage . Crews had to drill the grillage skin plates using 14 , 18 , & 30 mm. drill bids . Crews had to prepare their tools , equipments , & connect the power lines . They started to drill at 7:40 AM.

Anthony had to drill on the B plate . Edward had to drill on the C plate on the West tower shaft .

Richard & Jacob had to drill on the E plate . Casey & Jeffery had to drill on the A plate on the North tower shaft .

Matt had to drill on the C plate . & Johnathon & Michael had to drill on the A plate . Ignacio & Jose had to drill on the D plate on the East tower shaft .

Kevin had to drill on the C plate on the South tower shaft .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 333

Date: 09-May-2011 Monday

Jose P. had to work on house keeping in addition to the iron workers who had to rotate on house keeping .

Carlos G. , Jose H. came to the site at 7:35 AM. Crews had to work on the ventilation system at 127 meters . They had to pull out of the site the excess hoses . They left at 8:15 AM.

They returned to the site at 8:35 AM. to work on CCO 197 . Crews had to caulk around the bolts on the top plate of the grillage . They started at 8:40 AM. Crews were done at 3:10 PM. They left at 3:20 PM. (For CCO 197 for both employees 6.5 regular hours)

04-0120F4 Bid Item: 053 T-L04-STS.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	6.50	2.00	0.00	8.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	6.50	2.00	0.00	8.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>