



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 117 Const Calendar Day: 609 Date: 10-May-2011 Tuesday
 Inspector Name: Khow, Sanny Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

04-0120F4	Bid Item: 053	T-L01-SFN.053	Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 053	T-L04-BNW.053	Tower Lift 04 Bolt Tower NW					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Diary:								Dispute
General Comments								<input type="checkbox"/>
053 T-L04-BNW.053								
Final Bolt Field Splice 3 South Shaft								
Luiz and Matt finish tensioning bolts on the lower skin plates from the head (from outside the shaft) on Skin A and skin B								
Torque verification for the M27 A490 bolts are completed at the following locations: All exterior Skin Splice plates – South Shaft (all bolts that were tensioned from the head side)								
Eddy tensions bolts on the upper half of longitudinal stiffener splice plate at A1, A2 and A3								
Eddy tensions bolts on the upper half of longitudinal stiffener splice plate at C1 and C2								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 117

Date: 10-May-2011 Tuesday

Final Bolt Field Splice 3
 North Shaft
 Lorenzo and Matt stuff bolts on skin plates and longitudinal stiffener splice plates

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW
 CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW
 AMERICAN BRIDGE/FLUOR, A JV

