



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 090 Const Calendar Day: 609 Date: 10-May-2011 Tuesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day If no, explain:

Diary:

Dispute

Tower Bolting

ABF's crew continued the tower bolting operation at splice #3 West tower at 114M elevation. Roger and David work on tensioning the lower half of the skin bolts behind the longitudinal stiffener. Tony work on tensioning the longitudinal stiffener bolts with an electrical wrench.

Note:

Torque verification for the top half exterior bolts were witnessed by Doug Wright.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DAVID LUCERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00	left at 3:30 for dentist appt.	<input type="checkbox"/>

