



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 119 Const Calendar Day: 611 Date: 12-May-2011 Thursday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

04-0120F4	Bid Item: 053	T-L01-SFN.053	Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)	
AMERICAN BRIDGE/FLUOR, A JV				
04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)	
AMERICAN BRIDGE/FLUOR, A JV				
04-0120F4	Bid Item: 053	T-L04-BNW.053	Tower Lift 04 Bolt Tower NW	
AMERICAN BRIDGE/FLUOR, A JV				
<b>Labor</b>				
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs OT Hrs DT Hrs Total Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV				
Ironworker	APP	LUIS PLANCARTE	8.00 2.00 0.00 10.00	<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00 2.00 0.00 10.00	<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00 2.00 0.00 10.00	<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00 2.00 0.00 10.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00 2.00 0.00 10.00	<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00 2.00 0.00 10.00	<input type="checkbox"/>
<b>Diary:</b>				<b>Dispute</b>
<b>General Comments</b>				<input type="checkbox"/>
053 T-L04-BNW.053				
Final Bolt Field Splice 3 South Shaft				
Tan tensions bolts on the lower half of longitudinal stiffener splice plate at D2				
Tan tensions bolts on the lower half of longitudinal stiffener splice plate at A3				
Tan tensions bolts on the lower half of longitudinal stiffener splice plate at A4				
Torque verification for the M27 A490 bolts are completed at the following locations:				
Longitudinal stiffener at Splice 3 – South Shaft				
Upper Splice:				
Skin A – Longitudinal stiffeners A1, A2, A3 and A4				
Skin B – Longitudinal stiffeners B1				

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Khow, Sanny

**Diary #:** 119

**Date:** 12-May-2011 Thursday

Skin C – Longitudinal stiffeners C1, C2  
 Skin D – Longitudinal stiffeners D2, D3, D4  
 Skin E – Longitudinal stiffeners E1, E2

Torque verification for the M27 A490 bolts are completed at the following locations:  
 All upper half of Skin Splice plates – South Shaft

Final Bolt Field Splice 3  
 North Shaft

Kevin's crew works on bringing the splice plates and skins into firm contact by tensioning few dummy bolts across the splice plates (6 or more dummy bolts)

Eddy works on B/C and C/D corner plates. These bolts will be behind the interior corner splice plates and therefore they should be tensioned prior to installing the interior corner splice plates.

**04-0120F4      Bid Item: 078      T-L02-ISW.078      Tower Lift 02 Internal Paint Tower SW**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4      Bid Item: 078      T-L02-ISW.078      Tower Lift 02 Internal Paint Tower SW**

AMERICAN BRIDGE/FLUOR, A JV

