



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 340 Const Calendar Day: 616 Date: 17-May-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 23-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 77 meters , & work on the grillage . Crews started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo ,& Ryan had to work on the façade at 77 meters & prepare to work on the struts at 89 meters .

Carlos , Guo , Pablo , Barry , had to pretension the remaining bolts inside the tower shafts . Crews started at 7:15 AM. They were done at 10:30 AM.

Obra , Michael , Ryan , & Dustin had to work on the house keeping . Crews had to vacuum inside the façade , pull out of the site the excess materials for the façade , pull their tools , equipments , & set them on the working platform at 89 meters , prepare to work on the struts & façade at 89 meters . Crews were done at 10:30 AM. Due to the weather conditions crews left at 10:45 AM.

Anthony , Augie , Casey , Edward , Jacob , Kevin , Richard , Matt , Dathan , Ignacio , Jose , John , & Jonathon had to work on the grillage . Crews had to adjust the grillage to align the drilled holes on the grillage skin & on the tower splice plates . They had to install 4 hydraulic jacks on the North tower shaft on C plate , lift the grillage 0.15 meters , & bring the splice plates against the skin plates in order to push the grillage East . They started at 7:30 AM. Crews were done at 8:30 AM.

After that , crews had to drive drift pins to align the holes , install temporary bolts & pretension them . Crews were done at 9:15 AM.

Matt & his crews left at 9:20 AM. All other crews had to install the minimum required permanent bolts using 240 mm. bolts . DHGM270020 , DHGM270025 , DHGM270036 , DHGM270041 , & DHGM270042 . They were done at 11:30 AM.

In the afternoon , Edward , Kevin , Richard had to snug the permanent bolts . Crews started at 12:40 PM. Anthony , Casey , Augie , & Jacob had to work on the gantry . Crews had to change the wedges , take the sag of the cables , release the gantry from the grillage & pull it East . Crews were done at 5:00 PM. They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 340 **Date:** 17-May-2011 **Tuesday**

Ironworker	JNM	GUOWU CHEN	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	4.00	0.00	0.00	4.00	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LONNY CANDELARIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

