



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 342 Const Calendar Day: 618 Date: 19-May-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:30 am 05:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 24-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF gantry crews came to the site at 4:00 AM. Struts crews came at 6:50 AM. Crews had to work on the struts at 89 meters , & work on the tie back bracket , & on the saddle .

Obra , Barry , Carlos , Guo , Michael , Pablo , & Ryan had to work on the struts at 89 meters . Crews had to adjust the splice plates , place shims where is required , drive drift pins to align the holes , install , & snug the permanent bolts .

Carlos & Barry had to work inside the South tower shaft on the South & West struts . Crews had to place the washers , nuts , & snug the bolts . They started at 7:10 AM. Crews were done at 1:00 PM.

After that , crews had to work on the flanges inside the East tower shaft .

Pablo , Guo , & Ryan had to wok on the North & West struts .on the bottom flanges & webs . Crew shad to install the bolts . They started at 7:10 AM. Crews were done at 11:30 AM.

After that , crews had to work on the top & bottom flanges on the North strut with the North tower shaft . They started at 11:40 AM. Crews were done at 1:30 PM.

Then , Obra , Guo , & Pablo had to work on the East struts . Michael & Ryan had to work inside the North tower shaft on the East struts .

Obra had to work on the South strut . He had to trim one of the ladder brackets 20 mm. X 80 mm. in order to set the angle in place .

In addition to that , he had to work on the web & flanges . He started at 7:15 AM. He was done at 11:00 AM.

After that , he had to work with all crews in all areas . Struts crews were done at 5:10 PM. They had to wrap up their tools & equipments . Crews left at 5:20 PM.

Anthony , Augie , Casey , Jacob , Kevin & Richard had to work on saddle & they had to wok on the tie back bracket .

Casey , Augie , Jacob , & Kevin had to work on the gantry . Crews had to lower the gantry from 30 meters to the saddle elevation . They started at 4:10 AM. Crews were done at 5:30 AM.

Tony & Richard had to hook the saddle to the gantry , & release the saddle from the barge . They were done at 7:25 AM.

After that , crews had to drill the cross beam for the tie back bracket . They started at 8:00 AM. Crews were done at 5:00 PM.

The cross beam was flown & set in place after hours . Crews had to set it in place , drive drift pins & install few bolts .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 342

Date: 19-May-2011 Thursday

Casey started to lift the saddle at 7:30 AM. The saddle was at 55 meters at 11:00 AM. It was at 100 meters at 2:00 PM. Crews had to stop at 2:00 PM. To change few wedges & take the sag of the cables out . The saddle was at 130 meters at 5:00 PM.

Check Caltrans cables inspectors for the all activities after 5:00 PM. Gantry crews were done at 8:20 PM. They left at 8:30 PM.

Carlos had to work on the top of the grillage . He had to clean the top of the grillage using air pressure , remove the oily spots , clean the thread on the nuts for the saddle . He started at 7:15 AM. He was done at 3:30 PM.

04-0120F4 Bid Item: 053 T-L04-STS.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	