



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 126 Const Calendar Day: 619 Date: 20-May-2011 Friday
 Inspector Name: Khow, Sanny Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 15:30 PM Break: 00:30 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

| | | | |
|---|---------------|-------------------------|---|
| 04-0120F4 | Bid Item: 053 | T-L01-SFN.053 | Tower Lift 01 Strut Façades North Erect structural steel (bridge tower) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 053 | T-L01-TNE.053 | Tower Lift 01 Tower NE Erect structural steel (bridge tower) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 053 | T-L04-BNW.053 | Tower Lift 04 Bolt Tower NW |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| Labor | | | |
| Trade | Class | Name | RT Hrs OT Hrs DT Hrs Total Remarks Dispute |
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | |
| Ironworker | APP | LUIS PLANCARTE | 8.00 0.00 0.00 8.00 <input type="checkbox"/> |
| Ironworker | APP | Lorenzo Padilla | 8.00 0.00 0.00 8.00 <input type="checkbox"/> |
| Ironworker | JNM | EDUARDO JIMENEZ-PADILLA | 8.00 0.00 0.00 8.00 <input type="checkbox"/> |
| Ironworker | JNM | Wei Tan | 8.00 0.00 0.00 8.00 <input type="checkbox"/> |
| Ironworker | JNM | MATTHEW GREER | 8.00 0.00 0.00 8.00 <input type="checkbox"/> |
| Ironworker | FOR | Kevin Karnar | 8.00 0.00 0.00 8.00 <input type="checkbox"/> |
| Diary: Dispute | | | |
| General Comments 053 T-L04-BNW.053 <input type="checkbox"/> | | | |
| Final Bolt Field Splice 3 North Shaft | | | |
| Kevin's crew finishes tensioning all the skin bolts and longitudinal stiffener bolts except at stiffeners B2, C3 and D1 where the longitudinal stiffener plates will be installed after the interior splice plates are welded to the B/C and C/D corners. | | | |
| Torque verification for the M27 A490 bolts are completed at the following locations: All exterior Skin Splice plates – North Shaft (all bolts that were tensioned from the head side) | | | |

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Khow, Sanny Diary #: 126 Date: 20-May-2011 Friday

| | | | | | | | | |
|---|---------------|---------------|---------------------------------------|---------------|---------------|--------------|----------------|--------------------------|
| 04-0120F4 | Bid Item: 078 | T-L02-ISW.078 | Tower Lift 02 Internal Paint Tower SW | | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | | |
| Labor | | | | | | | | |
| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
| Contractor: CERTIFIED COATINGS COMPANY | | | | | | | | |
| Painter | FOR | MIKE GAYA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | FOR | TONY KATRONES | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| 04-0120F4 | Bid Item: 078 | T-L02-ISW.078 | Tower Lift 02 Internal Paint Tower SW | | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| | | | | | | | | |

