



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 128 Const Calendar Day: 623 Date: 24-May-2011 Tuesday
 Inspector Name: Khow, Sanny Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 15:30 PM Break: 00:30 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

04-0120F4	Bid Item: 053	T-L01-SFN.053	Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L04-BNW.053	Tower Lift 04 Bolt Tower NW
AMERICAN BRIDGE/FLUOR, A JV			
Labor			
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV			
Ironworker	APP	LUIS PLANCARTE	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Diary: Dispute			
General Comments 053 T-L04-BNW.053 <input type="checkbox"/>			
East Shaft Splice 4 between lift 4 and grillage Kevin's crew moves to splice 4 to work on the east and north shaft bolting.			
Tan, Lorenzo and Luis begin stuffing bolts on the longitudinal stiffener splice plates.			
Tan, Lorenzo and Luis begin stuffing bolts on the skin splice plates.			
Eddy does not come to work today.			
Kevin's crew works on bringing the splice plates and skins into firm contact by tensioning several dummy bolts across the splice plates			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 128

Date: 24-May-2011 Tuesday

Matt and Kevin work on removing some drift pins that are used during grillage erection. A few of the drift pins are stalled and Kevin's crew needs extra effort to remove them.

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV