



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 346 Const Calendar Day: 624 Date: 25-May-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 03-Jun-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:45 AM. Crews had to work on the façade & struts at 89 meters . They started at 7:00 AM.

Dustin , Ryan , Tony , & I had to test 10% of the bolts inside the tower shafts . Crews started on the top flanges inside the East tower shaft at 7:15 AM. Then , South , & West . They were done at 7:40 AM.

Then , crews had to test inside the cells . They started on the West tower shaft . Then , South , West , & North tower shaft . Crews were done at 9:40 AM. Crews had to join the other crews on the façade to the end of the shift .

In the afternoon, Ryan , Tony , & I had to test 10% of the bolts on the cross bracing , the permanent platform , & the façade inside the North tower shaft . Ryan started at 3:40 PM. He was done 4:50 PM.

Obra , Barry , Carlos , Guo , & Michael had to work on the façade . Crews had to lower the top plates on the South & West façade , adjust the top brackets , drive drift pins to align the holes , place the corner plates , & install the permanent bolts . They started at 7:10 AM.

In addition to that , crews had to snug , mark 1/2 turn for 190 mm. bolts & less . & 2/3 turn for 200 mm. bolts , & pretension the bolts , & only snug the lock nuts bolts in the slotted holes .

At 8:30 AM. the bolts for the struts at 99 meters was flown to the site at 8:30 AM. Crews had to unload the skip box . They were done at 9:10 AM.

Anthony , Augie , Casey , Edward , Jacob , kevin , & Richard had to work on the gantry . Crews had to pull the gantry up , prepare to disassemble it , & pull it out of the site . , & they had to disassemble the safety net . Casey started to lift the gantry at 7:15 AM.

In the afternoon , crews had to pull the swindle out & store it on the W line , remove the East side of the safety net ,

Conco concrete crews ( Bruce Mauser , Jose Peccaster , Norman Robinson , Pat Rodriguez ) came to the site at 7:00 AM. ( Gary Pene & Jasmin Gorinjac ) came at 12:30 PM. Crews had to work on the tie back footing . The size of the footing 2 meters wide X 17 meters long . 0.45 meter thick on the South side & 1.5 meters thick on the North side .

The steel shipment was delivered to the site at 7:10 AM. Crews had to unload this shipment . They were done at 7:30 AM.

Bruce & Jose had to work on the reinforcing steel . Crews had to place # 25 mm. bars at 0.22 meter at center vertically & horizontally . They started at 8:00 AM. Crews were done at 3:00 PM. The North side was not completed .

Norman , Pat , Gary , & Jasmin had to work on the form work . Crews had to form the South side of

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 346

**Date:** 25-May-2011 **Wednesday**

the footing . They started at 12:45 PM. Crews were done at 3:20 PM.

In addition to that , Pat & Norman had to work on the concrete pour for the rat slab on the North side . 2 concrete trucks came to the site at 12:00 PM. The concrete pour was done at 12:30 PM.

**04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

