



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 349 Const Calendar Day: 630 Date: 31-May-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Jun-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 99 meters . They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the struts at 99 meters Crews had to adjust the splice plates , set the shims where is required on the flanges , flip the splice plates on the West & North struts , drive drift pins to align the holes , install , & snug the permanent bolts on the flanges & webs .

Michael & Ryan had to work inside the West tower shaft . Obra had to work on the South strut . Guo had to work on the North strut & Dustin & Pablo had to work on the West struts .

Barry & Carlos had to work inside the East tower shaft . They were done at 9:45 AM.

After that , Barry & Carlos had to mobilize & work inside the South tower shaft .

All tower crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:00 PM.

Conco crews ( Norman , Gary , Jasmin , & Patrick ) came to the site at 6:45 AM. Crews had to work on the tie back footing . They had to form the South side of the footing . They started at 7:00 AM. Crews were done at 10:00 AM.

After that , crews had to work on the whalers & kickers , seal the gaps , anchors the form panels , & close the sides . Crews started at 10:30 AM. They were done at 3:15 PM. Crews had to wrap up their tools & equipments. They left at 3:30 PM.

04-0120F4	Bid Item: 053	T-L04-ST5.053	Tower Lift 04 Strut South Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 349

Date: 31-May-2011 Tuesday

---

