



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 134 Const Calendar Day: 632 Date: 02-Jun-2011 Thursday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

04-0120F4 Bid Item: 053 T-L01-SFN.053 Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L04-BNW.053 Tower Lift 04 Bolt Tower NW  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Diary:**

**General Comments** 053 T-L04-BNW.053

Final Bolt Field Splice 4  
 East Shaft  
 Torque verification for the M27 A490 bolts are completed for all bolts on East shaft

North Shaft Splice 4 - between lift 4 and grillage  
 Eddy completes field drilling the 5mm shim plate for skin A.  
 Eddy begins field drilling the 5mm shim plate for skin E.  
 The crew completes removing some drift pins that are used during grillage erection.  
 Tan, Lorenzo and Luis continue stuffing bolts on the longitudinal stiffener splice plates.  
 Tan, Lorenzo and Luis continue stuffing bolts on the skin splice plates.  
 Kevin's crew continues on bringing the splice plates and skins into firm contact by tensioning several

Dispute

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Khow, Sanny    **Diary #:** 134    **Date:** 02-Jun-2011    **Thursday**

dummy bolts across the splice plates.

Final Bolt Field Splice 4

South Shaft

Torque verification for the M27 A490 bolts are completed at the following locations:

Skin Splice Plates

Upper half Splice for skin B, skin C, skin D, skin E

**04-0120F4      Bid Item: 078      T-L02-ISW.078      Tower Lift 02 Internal Paint Tower SW**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4      Bid Item: 078      T-L02-ISW.078      Tower Lift 02 Internal Paint Tower SW**

AMERICAN BRIDGE/FLUOR, A JV

