



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 135 Const Calendar Day: 633 Date: 03-Jun-2011 Friday
 Inspector Name: Khow, Sanny Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 15:30 PM Break: 00:30 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

04-0120F4	Bid Item: 053	T-L01-SFN.053	Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L04-BNW.053	Tower Lift 04 Bolt Tower NW
AMERICAN BRIDGE/FLUOR, A JV			
Labor			
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV			
Ironworker	APP	LUIS PLANCARTE	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Diary: Dispute			
General Comments 053 T-L04-BNW.053 <input type="checkbox"/>			
Final Bolt Field Splice 4			
North Shaft Splice 4 - between lift 4 and grillage			
Eddy continues field drilling the 5mm shim plate for skin E.			
Tan, Lorenzo and Luis continue stuffing bolts on the longitudinal stiffener splice plates.			
Tan, Lorenzo and Luis continue stuffing bolts on the skin splice plates.			
Kevin's crew completes on bringing the splice plates and skins into firm contact by tensioning several dummy bolts across the splice plates.			
Kevin's crew tensions bolts from the head (from the outside) on skin plates.			
Kevin's crew tensions longitudinal stiffeners bolts.			
Kevin's crew tensions skin plates bolts.			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Khow, Sanny Diary #: 135 Date: 03-Jun-2011 Friday

04-0120F4	Bid Item: 078	T-L02-ISW.078	Tower Lift 02 Internal Paint Tower SW					
CERTIFIED COATINGS COMPANY								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4	Bid Item: 078	T-L02-ISW.078	Tower Lift 02 Internal Paint Tower SW					
AMERICAN BRIDGE/FLUOR, A JV								

