



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 353 Const Calendar Day: 636 Date: 06-Jun-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 13-Jun-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on the façade at 99 meters .

Obra , Barry , Carlos , Dustin , Guo , Michael , & Ryan had to work on the façade . Crews had to place the remaining washers & nuts , snug , mark 1/2 turn for 190 mm. bolts & less , mark 2/3 turn for 200 mm. bolts , & pretension the bolts .

Carlos had to work inside the West tower shaft . Guo had to work inside the East tower shaft . Barry had to work inside the South tower shaft . Michael had to work inside the North tower shaft .

Michael & Guo were done at 11:00 AM. Crews had to work on house keeping , vacuum inside the façade , pull out of the tower shafts their tools , equipments , air & power lines , & mobilize to work on the struts at 53 meters .

Barry & Carlos were done at 11:30 PM. They had to wrap up their tools & equipments . Crews left at 12:00 PM.

Obra , Dustin , & Ryan had to work inside the façade boxes . Crews started at 7:30 AM.

In addition to that , crews had to remove the top seal on the cross bracing , place new seals & stainless steel washers , work on the permanent platform , hand rails , & house keeping . They were done at 2:00 PM.

After that , Ryan , Dustin , Tony , & I had to test 10% of the bolts inside the façade & on the cross bracing using the torque wrench . Crews started at 2:10 PM. They were done at 4:30 PM

Then , crews had to work with the other crews mobilizing to 53 meters to the end of the shift . Crews will test inside the tower shafts tomorrow morning .

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

Conco concrete pump # 14101 (Froylan leyva , Kirby Rodriguez) came to the site at 6:00 AM.

Crews (Norman , Gary , Patrick . & Jasmin) came to the site at 6:30 AM. Crews had to work on the concrete pour for the tie back footing. They had to prepare their tools & equipments. They were done at 7:00 AM.

The 1st concrete truck came to the site at 7:05 AM. Froylan had to prime the pump . He was done at 7:10 AM. The concrete pour started at 7:15 AM. It was done at 12:40 PM. The last truck left at 12:50 PM. Conco crews left at 1:00 PM. The concrete pump at 1:30 PM. 40 cubic meters were used for the tie back footing .

04-0120F4	Bid Item: 053	T-L04-ST5.053	Tower Lift 04 Strut South Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
Labor			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 353

Date: 06-Jun-2011

Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>