



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 103 Const Calendar Day: 636 Date: 06-Jun-2011 Monday  
 Inspector Name: Tern, Ae Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition overcast/rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Bolting**

ABF's bolting crew continued the tower bolting operation at splice #4 South tower at 145M elevation. Ryan work on finishing up with tensioning the longitudinal stiffener splice plate C3 and D1. Tony and Roger work on torque verification process for the bottom half of the splice skin plate and all of the longitudinal stiffener splice plate. Torque verification were done by using the hydraulic torque wrench on the interior and the manual torque wrench on the exterior of the tower.

Torque verification:

- Exterior/Interior bottom half of skin B South tower (M27x240)
- Exterior/Interior bottom half of skin C South tower (M27x240)
- Exterior/Interior bottom half of skin D South tower (M27x240)
- Exterior/Interior bottom half of skin E South tower (M27x240)
- All the longitudinal stiffener splice plate except D2.

Note:

20 holes on the longitudinal stiffener splice plate D2 need rimming. Mark Woods approved the rimming of those 20 holes.

All the skin plate bolts at splice #4 are M27x240.

Two column of bolts in missing on skin plate B South tower due to interference from the tower pull back bracket.

04-0120F4 Bid Item: 053 T-L04-BNE.053 Tower Lift 04 Bolt Tower NE  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>