



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 137 Const Calendar Day: 637 Date: 07-Jun-2011 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:45 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

ABF Crews activities:

ABF crews continued assembly of the "SIDE SPAN CATWALK" for the W-line connecting the bracket at the North corner of W2 pier to the saddle lower connection, based on details of the submittal ABF-SUB-2372R00. Since the number of crews has been reduced the activity was slower compare to the previous days.

Two ABF crews continued drilling some holes on the pier W2 after the ABF surveyor, James Allen, has specified the position of the holes. These holes are drilled to install the side platform needed for the primary and secondary PWS hauling system. If any reinforcement bar is encountered the position of the hole were replaced.

ABF Crews (CATWALK):

- Matthew Chamberlain (foreman)
- Jack Hunter
- Morris Robertson
- 4 laborers
- Total of seven crews

ABF Crews (Drilling):

- 2 ABF crews involved in drilling

ABF Equipment:

- Generator ABF # 000009
- 2 sets of drilling equipment

04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-TPW-CRB.067 Install Catwalk Ropes - Cable System Backspan

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 137

Date: 07-Jun-2011

Tuesday

Attachment

