



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 355 Const Calendar Day: 638 Date: 08-Jun-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 13-Jun-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 53 meters . They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , & Ryan had to work on the struts at 53 meters . Crews had to remove the temporary bolts & drift pins , adjust the splice plates , set the shims where is required , & install the permanent bolts using 220 mm. bolts DH4GM300010 inside the North & West tower shafts , & DH4GM300018 inside the East & South tower shafts

Michael & Ryan had to work inside the West tower shaft on the North & West struts . Crews were done at 1:00 PM.

Then, crews had to work inside the North tower shaft on the East & North struts . They started at 1:30 PM. Crews were done at 4:55 PM.

Barry & Carlos had to work inside the South tower shaft on the West & South struts crews were done at 2:00 PM.

Obra , Dustin & Guo had to work inside the East tower shaft on the East & South struts & they had to work on the West struts with all crews . Crews were done at 2:00 PM.

On the bottom flanges inside the tower shafts . There is conflict between the longitudinal stiffeners & the bottom splice plates . Crews had to flip one row of bolts on each side of the splice plates . Crews have to pretension these bolts from the heads .

The bolts for the struts were delivered to the site at 2:10 PM. Crews had to unload these bolts & work on the top & bottom flanges inside the façade boxes .

Obra had to work on the South strut . Dustin & Guo had to work on the East struts . Barry & Carlos had to work on the West struts . Crews had to install the permanent bolts using 220 mm. bolts DH4GM300010 & DH4GM300018 , 230 mm. bolts DH4GM300026 , & 250 mm. bolts DH4GM300015

Conco crews came to the site at 6:30 AM. Norman had to strip the form work on the tie back footing. He had to remove the walers , back beams , & dowels . The form panels kept in place . Norman started at 6:40 AM. He was done at 2:20 PM. He left at 2:30 PM.

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 355

Date: 08-Jun-2011

Wednesday

Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>