



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 105 Const Calendar Day: 638 Date: 08-Jun-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 08:00 AM 04:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition morning fog/ sunny afternoon

Working Day If no, explain:

Diary:

Dispute

Tower Bolting

ABF's bolting crew continued the tower bolting operation at splice #4 South tower at 145M elevation. Roger's crew work on installing the temporary bolts for the tower pull back bracket on skin A of South and West tower. ABF's engineer informed the bolting crew that they need to tension the permanent A490 geomet bolts on skin A of West and South tower. Ryan and Tony started to tension the A490 bolts on skin A of South tower. Roger and Mike work on installing the temporary bolts on skin A of the West tower.

04-0120F4 Bid Item: 053 T-L04-BNE.053 Tower Lift 04 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

