



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 106 Const Calendar Day: 639 Date: 09-Jun-2011 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition morning fog/ sunny afternoon

Working Day If no, explain:

Diary:

Dispute

Tower Bolting

ABF's bolting crew continued the tower bolting operation at splice #4 South tower at 145M elevation. Ryan and Tony finished tensioning the A490 bolts on skin A of South tower. They continued to work on installing the temporary bolts for the tower pull back bracket on skin A South tower. Roger and Mike work on tensioning the permanent A490 bolts on skin A of the West tower.

04-0120F4 Bid Item: 053 T-L04-BNE.053 Tower Lift 04 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>