



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 107 Const Calendar Day: 640 Date: 10-Jun-2011 Friday
Inspector Name: Tern, Ae Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 01:00 PM Break: 00:30 Over Time:

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition sunny

Working Day If no, explain:

Diary:

Dispute

Tower Bolting

ABF's bolting crew continued the tower bolting operation at splice #4 South tower at 145M elevation. Roger and Mike finished tensioning the A490 bolts on skin A of West tower. Roger's crew continued the work on installing and tensioning the temporary black bolts for the towe pull back bracket on skin A of West and South tower. Tony and Ryan work on torque verification for the South tower.

Torque verification:
-Interior/Exterior skin A of the South tower.

Note:
Please see Sanny Khow's diary for torque verification on skin A of the West tower.

04-0120F4 Bid Item: 053 T-L04-BNE.053 Tower Lift 04 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

