



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 359 Const Calendar Day: 644 Date: 14-Jun-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 16-Jun-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade & struts at 53 meters . They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the facades & struts . Dustin , Guo , Michael , & Ryan had to pretension the remaining bolts on the bottom flanges & under the opening steps using the Enerpac high torque machines . Crews had to snug , mark 1/2 turn & pretension the bolts . They started at 7:10 AM.

Dustin & Ryan had to work on the remaining bolts on bottom flanges in the East struts . Crews were done at 8:00 AM.

After that , crews had to work on the façade boxes . Ryan had to work with Obra inside the West & North tower shafts . Dustin had to work with Pablo inside the East & South tower shafts .They started at 8:10 AM.

Michael & Guo had to work inside the South tower shaft on the bolts beneath the opening step . Crews were done at 7:40 AM.

After that , Michael , Guo , Tony , & I had to test 10% of the bolts on the struts . Crews started inside the South strut at 7:45 AM. Then , North , East , & West struts They were done at 10:00 AM.

Then , crews had to test inside the tower shafts . They started on the North tower shaft at 10:20 AM. Then , West , South , & East tower shaft . They were done at 1:40 PM. 16 bolts failed . Crews had to touch them up .

In addition to that , crews had to work on house keeping , vacuum inside the tower shafts , & work with the other crews on the façade to the end of the shift .

Barry & Carlos had to work on the permanent platform . Crews had to snug , mark 1/2 turn , & pretension the bolts . They started at 7:15 AM. Crews were done at 1:00 PM.

After that , crews joined the other crews on the façade & all other activities to the end of the shift .

Obra & Pablo had to work on the façade . Later Ryan , & Dustin joined them . Crews had to work on the existing bolts . They had to snug , mark 1/2 turn for 190 mm. bolts & less , & mark 2/3 turn for 200 mm. bolts , & pretension the bolts , & they had to lower the top plates , drive drift pins to align the holes , & install the permanent bolts .

Hill Side Drilling Inc. crew (Shawn Nelson) came to the site at 6:45 AM. Acorn concrete pumping crews (David Morowit , Antonio Nunez , Juan Ochoa) & pump (Morowit) came to the site at 6:50 AM. Crews had to work on the tie back footing shotcrete for the 10 pads around the tie back . (0.1 X 1.0 X 1.0) meter



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 359

Date: 14-Jun-2011 **Tuesday**

David had to prepare his pump . He was done at 7:45 AM. The concrete truck came to the site at 8:00 AM. David had to prime the pump . He started the shotcrete at 8:10 AM. Crews were done at 9:00 AM.

After that , crews had to finish the top of the pads , wrap up their tools , & clean the pump . Crews left at 9:50 AM.

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

