



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 364 Const Calendar Day: 651 Date: 21-Jun-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 02:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 27-Jun-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the punch list in lift 4 . They started at 7:00 AM.

Barry , Carlos , Dustin , & Ryan had to work on the façade boxes . Crews had to work on the C channels on the top & bottom plates , place the PTFE on the beveled washer plates & on the C channels , & work on the corner plates . They started at 7:10 AM.

Barry & Carlos had to work on the façade at 119 meters . Dustin & Ryan had to work on the façade at 123 meters .

In addition to that , Ryan & Guo had to work on the top flange on the outer strut of the East struts . They had to remove 5 bolts , cut one bolt , & remove the 3 millimeter washer , install , & snug the bolts . Crews were done at 10:20 AM.

Michael & Pablo had to work on the grating & hand rails . Crews had to place the remaining clips on the grating for the permanent platforms & tighten them .

In addition to that , crews had to work on the hand rails . They had to drill the missed holes on the top plates . Crews started at 7:15 AM.

At 10:20 AM. all crews were called to work on the OBG. Crews had to wrap up their tools , & equipments. Crews left at 10:35 AM.

Erection tower crews had to work on the gantry . Crews had to disassemble the gantry accessories , the lower frame , East catwalk , fly them out of the site & set them on the W line .

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Equipment**

Rental Company

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 364

Date: 21-Jun-2011

Tuesday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: *E0090562	AMERICAN BRIDGE/FLUOR, A JV TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>