



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 365 Const Calendar Day: 652 Date: 22-Jun-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 27-Jun-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after working 2 hours on the OBG at 8:45 AM. Crews had to work on the punch list in lifts 3 & 4 . They started at 9:00 AM.

Barry, Carlos , Dustin , & Ryan had to work on the façade . Michael & Pablo had to work on the hand rails & grating . Guo had to work on the cross beam .

Barry & Carlos had to work on the façade at 119 meters . Dustin & Ryan had to work on the façade at 123 meters . Crews had to work on the C channels top & bottom . They had to place the PTFE on the beveled washer plates , filler plates , & on the C channels , install the bolts , & only snug the lock nuts .

In addition to that , Ryan had to pretension 6 bolts on the East strut top flange . On the South strut there is one missing bolt on the angle . crews had to install , snug , & pretension the bolt .

Michael & Pablo had to make final check on the grating & they had to work on the hand rails at all elevations . Crews started at 9:10 AM.

Guo had to work on the cross bracing at 119 meters . He had to install the stainless steel clamps around the rubber covers (Total 5 covers) . He started at 9:15 AM.

All crews were done at 10:45 AM. Crews had to work on house keeping in lift 4 . They had to pull out of the site the excess materials & set them on the E line , mobilize their tools , equipments , reroute the air & power lines to work on the façade at 65 meters . Crews were done at 1:30 PM.

After that , Dustin & Ryan had to work on the permanent platform . Crews had to snug , mark 1/2 turn , pretension the bolts on the platform galvanized brackets , test 10% of the bolts . & they had to work on the hand rails . Crews started at 2:00 PM.

Barry & Carlos had to work on the façade at the cross bracing . Crews had to place the C plates , install , snug , & pretension the bolts . They started at 1:45 PM.

Erection tower crews had to work on the gantry I beams . Crews had to pull out of the site & set on the W line the supporting I beams . Crews started at 12:45 PM. They were done at 2:00 PM.

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 365 Date: 22-Jun-2011 Wednesday

Ironworker	APP	RYAN NASH	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>