



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 374 Const Calendar Day: 666 Date: 06-Jul-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 26-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on splice 3 welding the corner splice plates , work on CCO # 203 . They started at 7:00 AM.

Eric , Josh , Salvador , & Wan had to work in splice 3 in the East tower shaft . Crews had to weld the corner splice plates . Salvador had to work on the B - C corner plate . Wan had to work on the C - D plate . Crews had to set up their tools , equipments , clean , heat the welding areas , & calibrate the welding machines . They started at 7;15 AM. Crews were done at 8;00 AM.Crews started to weld at 8:10 AM. They were done welding at 4:15 PM.

After that , crews had to keep the heat on the welding areas for 3 hours . Crews were done at 5:00 PM. They had to wrap up their tools , equipments . Crews left at 5:10 PM.

Anthony , Augie , Casey , Jacob , & Richard had to work on CCO # 203 . Crews had to work on the North side of the grillage . They had to install the remaining bolts , snug , mark 1/2 turn for 200 mm. & 210 mm. bolts , & mark 2/3 turn for 250 mm. bolts , & pretension the bolts . They started at 7:10 AM. Jacob was done at 8:30 AM. Richard was done at 9:00 AM.

After that , Richard , Tony , Salvador , & I had to test 10% of the bolts . Crews started at 9:30 AM. They were done at 9:50 AM.

Then , Jacob had to work on the top of the platform at 145 meters . He had to lay out for the head towers access platforms & cut the grating for the welders . He started at 8:00 AM.

Casey & Anthony had to work on the gantry over hang at the platform elevation . Later Richard joined them at 10:15 AM. Crews had to remove the bolts leaving few bolts in place , drive drift pins . They started at 9:00 AM.

In the afternoon , crews had to work on the bottom cover plate for the grillage . Crews had to remove the cable , install temporary bolts . They started at 2:45 PM. Crews were done at 4:30 PM.

Augie , Edward , & Kevin had to work on the gantry over hang . Crews had to prepare their tools , equipments , reroute the air hoses . Crews had to remove the bolts leaving few bolts , drive drift pins , & prepare to pull the cross beam & the sides out of the site . They started at 7:15 AM.

Nicolaus flew the East cross beam out of the site at 10:30 AM. Crews had to hook the crane to the North over hang assembly . They were done at 11:50 AM.

In the afternoon , the crane was pulled out to work on tower heads access platforms on the W line . Nicolaus returned to work on the over hang at 3:00 PM. He had to fly the over hang bolt out of the site , & work with the crews on other activities . Crews were done at 5:00 PM. They had to wrap up their tools , equipments. Crews left at 5:10 PM.

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 374

Date: 06-Jul-2011

Wednesday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2083	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			
2082	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			
*E0020562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			
*E0090562	TOWER CRANE					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			