



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 375 Const Calendar Day: 667 Date: 07-Jul-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 26-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work in splice 3 in the East tower shaft on the corner splice plates , & work on the gantry over hang . Crews started at 7:00 AM.

Eric , Salvador , Jose , & Wan had to work in the East tower shaft . Crews had to weld the corner splice plates . They had to set up their tools , clean & grind the previous weld . Heat the welding area , & calibrate the welding machines . They started at 7:15 AM. Crews were done at 8:10 AM.

Salvador had to work on the B- C splice plate . Wan had to work on the C - D splice plate . Crews started to weld at 8:20 AM. Salvador was done welding the B - C corner splice plate at 1:30 PM.

After that , Salvador had to mobilize his tools , equipments , reroute the power lines to the West tower shaft to work on the C - D corner plate , & he had to set the timer for 3 hours on the B - C plate for 3 hours . heat for 3 hours .

Wan was done at 4:15 PM. He had to set the timer on the B - C plate for 3 hours . Both crews had to wrap up . their tools , equipments . Crews left at 5:00 PM.

Casey & Edward had to work on the W line rigging materials to the site & they had to work with the crews on the crane & on the platform erection .

Anthony , Augie , Jacob , Kevin , & Richard had to work on the access platform for the tower heads & cables . Crews came to the site at 12:30 PM.

Nicolaus flew the South East section of the platform frame at 12:40 PM. & he flew the North East section at 1:00 PM. Crews had to set the sections in place , & work with the welders on the adjustment & plumping of the sections . Crews were done at 2:00 PM.

The crane had problem at 2:30 PM. Anthony , Casey , & Edward had to work on the crane to the end of the shift . All other employees had to work on house keeping , & prepare for the tower head fit up .

Augie & Kevin had to work on CCO # 203 , on the cover plate on the bottom of the grillage . Crews had to lift the cover plate , set it in place & install temporary bolts . They started at 1:00 PM. Crews were done at 2:30 PM.

Erection tower crews were done at 4:50 PM. They had to wrap up their tools , & equipments. Crews left at 5:00 PM.

Earl , Ian , & Paul had to work on the access platform for the head tower & cable work on the South side . Crews had to remove the grating , clean the welding areas (Total 18 Locations) on the platform at 145 meters . They started at 7:15 AM. Crews were done at 9:00 AM. They left at 9:15 AM.

Crews returned to the site at 12:40 PM. They had to grind the bottom of the vertical supports on the platform , tack weld the South section & weld the North section of the platform . They started at 1:10 PM. Crews were done at 2:30 PM. They left at 3:00 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 375

Date: 07-Jul-2011

Thursday

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			
2083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

