



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 377 Const Calendar Day: 669 Date: 09-Jul-2011 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 09:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 26-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the access platform for the tower heads , work in splice 3 on the corner splice plates, & work on the shear plate electro slag . Crews started at 7:00 AM.

Eric , Salvador , Wan , & Jose had to work in splice 3 crews had to weld the C - D plates in the East & West tower shaft . Crews had to prepare their tools , set up , clean & grind the previous welds , heat the welding areas , & calibrate the welding machines . They started at 7:15 AM. Crews were done at 8:00 AM.

Wan was done at 11:00 AM. He had to set the heating blanket & set the timer for 3 hours , & he had to mobilize his tools & equipments out of the East tower shaft .

Eric & Jose had to work with both crews in all areas . Salvador had to work in the West tower shaft . Wan had to work in the East tower shaft . Crews started to weld at 8:15 AM. They were done at 2;15 PM.

After that , crews had to set the heating blanks to keep the heat on the weld for 3 hours , set the times , wrap up their tools , & equipments. Crews were done at 2;50 PM. They left at 3:00 PM. Steven & Jojo were on the site working with the crews .

Jose Avila . Rick , Carlos , Jose H. , Jose Avelos , & Vector had to work on the access platform for the tower heads & cables . Crews had to work on the North side platform for the 2nd day . They had to cut to size & place 0.1 X 0.2 meter joists at 0.6 meter at center , place & nail the side clamps , & place 19 mm. plywood boards .

They started at 7:10 AM. Crews were done at 2:30 PM. They had to wrap up their equipments , & tools . Crews left at 3:00 PM.

Casey & Edward had to work on the W line rigging materials to the site , & they had to work with the other crews on the saddle top cover erection .

Anthony , Jacob , & Richard had to work on the saddle . Crews had to trial fit the top cover for the saddle . Nicolaus flew the 1st piece of the top cover at 7:30 AM. Crews had to set in place , adjust the plates to align the holes & install few bolts . They started at 7:40 AM.

Crews had hard time aligning the holes between the saddle & the cover plates , some of the middle cover plates were narrower than than what they should be .

In the afternoon , crews had to erect the C & D splice plates for the tower heard on all 4 sides of the grillage . crews started at 12:40 PM.

Augie & Kevin had to work on access platform hand rails. Crews had to fly the handrails to the site , & fit them in place . They started at 7;20 AM. Crews were done at 10:00 AM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 377

Date: 09-Jul-2011

Saturday

In addition to that , crews had to work with the other crews on the saddle top cover erection . & they had to work with the labors on the platform .

All the labors & tower heads crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Earl & Ian had to work on the access platform vertical support . Crews had to weld the renaming 4 vertical . They had to prepare their tools , & equipment , grind & clean the welding sides on the supports . They started at 7:15 . They were done at 7:45 AM.

Earl started to weld at 7:50 AM. He was done at 9:00 AM. Then , he had to weld the South East bracket on the erection tower . He started at 9:10 AM.

In addition tot hat , crews had to weld pipes for the hand rails on the North side He was done at 2:30 PM. Crews had to wrap up their tools , equipments & pull them out of the site . They left at 3:00 AM

Electro Slag welding crews had to work on the West inner shear plate . Crews had to weld the North side of the plate . They had to prepare their tools , equipments , place the spacers to center & hold the guide plate in place at 0.2 meter at center , hook the water lines , prepare the cooling shoes . & make final check on the welding area . Crews started at 7:10 AM. They were done at 10:55 AM.

Rory , Devon , & Alex had to work inside the West outer cell on , Jeremy , Richard , & Jeffery Stone had to work inside the inner West cell . Crews had to work on the cooling system . They had to move the cooling shoes on both side of the plate with the advancing weld .

Welding the North side of the West inner shear plate started at 10:58 AM. At 11:01 the power went off for few seconds . Crews resumed welding after the power was restored . Welding was done at 3:14 PM.

After that , crews had to disassemble the power & water lines , wrap up their tools & equipments. They left at 4:00 PM.

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	8.50	0.00	8.50		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	8.50	0.00	8.50		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	8.50	0.00	8.50		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	0.00	8.50	0.00	8.50		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 377 Date: 09-Jul-2011 Saturday

Ironworker	APP	JEFFERY STONE	0.00	8.50	0.00	8.50		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	8.50	0.00	8.50		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	0.00	8.50	0.00	8.50		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
2084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
			0.00	8.00	0.00	0.00		
2083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
			0.00	8.00	0.00	0.00		
2082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
			0.00	4.00	0.00	0.00		
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	8.00	0.00	0.00		
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	8.00	0.00	0.00		
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			0.00	8.00	0.00	0.00		