



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 380 Const Calendar Day: 673 Date: 13-Jul-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 11-Aug-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the access platform , work on the splice plate in the West tower shaft , & work on the South suspender bracket . They started at 7:00 AM.

Salvador & Paul had to work in the West tower shaft in splice 3 . Crews had to weld the corner splice plate . Crews had to set up , clean & grind the previous weld , heat the welding area & calibrate the welding machine . They started at 7:15 AM. Crews were done at 8:30 AM.

Salvador started to weld at 8:40 AM. He was done at 4:20 AM. Crews had to keep the heat on the splice plate for 3 hours . Crews had to place the heating blanket , set the timer , wrap up their tools & equipments . Crews were done at 4:55 PM. They left at 5:00 PM.

Mike & Josh had to work on the steel hand rails . Eric joined them at 2:00 PM. Crews had to weld 0.4 meter sleeves on the erection tower , set the hand rails . cut the excess of the hand rails , grind & smooth the edges . Crews started on the South platform at 7:15 AM. They were done at 11:30 AM.

After that , crews had to work on the North side platform . They had to mobilize their tools , equipments , & reroute the power lines , & weld the sleeves on the access platform , & place the hand rails . They started at 1:40 PM. Crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

Jose A. , Froylan , Jose P. had to work on house keeping . Crews had to pull out of the site the excess materials , they started at 7:10 AM. Crews were done at 8:00 AM. They left at 8:10 AM.

Rick , Jose H. , & Jose Av. had to work on the South platform . Crews had to wait for the iron workers to remove the South suspender bracket to complete the work on the South access platform .  
 Meanwhile , crews had to close the gaps between the grating & the access platform vertical support .  
 Crews started to work on the South platform at 10:20 AM. They had to place 0.1 X 0.2 joists at 0.6 meter at center , clamp the joists , & place the plywood boards on the top of the joists . They were done at 1:30 PM.

After that , crews had to work on house keeping , pull out of the site the excess materials , & prepare to set the stair case on the North side platform . Crews were done at 2:50 PM. They had to wrap up their tools , & equipments . Crews left at 3:00 PM.

Augie & Kevin had to work on the South suspender bracket . Crews had to remove the remaining bolts . They started at 7:10 AM. Crews were done at 9:40 AM.

Jacob & Richard had to work with Augie & Kevin on the South suspender bracket . Crews had to

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 380

**Date:** 13-Jul-2011

**Wednesday**

hook the bracket to the crane , remove the last 4 bolts , & pull it out of the site . They started at 9:30 AM. Nicolaus flew the South suspender bracket out of the site & set it on the barge at 9:55 AM.

After that , crews had to work on house keeping . They had to pull the bolts out of the site . They were done at 10:15 AM.

Casey & Edward had to work on the W line & on the barge rigging materials to the site , & they had to work with the other crews on the tower head fit up .

Anthony , Richard , & Jacob had to work on the North stair case . Crews had to assemble the 2 - 3 meters sections . Nicolaus flew the 1st section at 7:15 AM. & he flew the 2nd section at 7:30 AM. Crews had to connect both sections & secure them in place . They were done at 8:30 AM.

**04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA CRUZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	3.00	0.00	0.00	3.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
2083	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2082	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0090562	TOWER CRANE	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>

