



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 381 Const Calendar Day: 674 Date: 14-Jul-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 11-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work in in splice 3 in the West tower shaft , work on the access platform , & work on the tower heads fit up . Crews started at 7:00 AM.

Salvador & Paul had to work in the West tower shaft . Crews had to work on the C - D corner splice plate . They started at 7:15 AM.

Crews had to set up their tools , clean , grind the previous pass , heat the welding area & calibrate the welding machine . Salvador started to weld at 8:30 AM. He was done at 4:20 PM. Crews had to keep the heat on the weld for 3 hours . They had to set the heating blanket , set the timer for 3 hours , wrap up their tools & equipments. They left at 5:00 PM.

Eric , Mike , & Josh had to work on the access platform . Crews had to weld some miscellaneous welds . They started at 7:15 AM. Crews were done at 9:00 AM.

Jose A. , Jose H. Vector , & Jose Av. had to work on the North access platform . Crews had to install the toe boards , work on house keeping , & pull all the excess materials out of the site , work on block outs on the South platform , paint the pinch points , They started at 7:10 AM. Crews were done at 11:40 AM. They left at 11:45 AM.

Electro slag crews had to work on the West shear plate . They had to place the guide bar , place the centralizers at 0.2 meter , place the ground cables , & run the wire inside the guide bar . Crews were done at 1:00 PM.

Rory , Devon , Alex , & Jeffery Sausa had to work inside the outer West cell . Jeremy , Richard , & Jeffery Stone had to work on the out side of the shear plate . Crews had to work on the cooling & flux systems & clean the weld .

Welding the South side of the West shear plate started at 1:17 PM. It was done at 5:38 PM. Crews had to disassemble the welding & cooling systems . They were done at 6:00 PM.

Check Douglas report for employees names , & hours .

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 381 **Date:** 14-Jul-2011 **Thursday**

Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA CRUZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
			2.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>