



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 382 Const Calendar Day: 675 Date: 15-Jul-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 11-Aug-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work in the West tower shaft , work on the South suspender bracket , & miscellaneous work . They started at 7:00 AM.

Salvador & Paul had to work in the West tower shaft on the corner splice plate in splice 3 . Crews had to weld the C - D splice plate . They had to set their tools , clean & grind the previous weld , heat the welding area , & calibrate the welding machine . They were done at 8:30 AM. Salvador started to weld at 8:40 AM. He was welding done welding the splice plate at 11:30 AM.

After that , crews had to place the heating blanket , set the timer for 3 hours , wrap up their tools , equipments , & pull them out of the site . Crews left at 3:00 PM.

I had to work with Sanny on the tower heads fit up . Anthony , Casey , & Edward had to hook the South tower head to the crane . They were done at 7:35 AM.

Nicolaus flew the South tower head at 7:40 AM. It was on the top of the grillage at 7:45 AM. Crews had to adjust the C & D plates , & set the tower shaft on top of the grillage , install the temporary bolts & snug them . Crews were done at 9:20 AM.

After that , crews had to work on the top diaphragm . Crews had to hook the top diaphragm to the crane . Nicolaus picked the top cover at 9:45 AM. Crews had to adjust , set it in place & try to fit it with the 4 chimneys

In the afternoon , crews had to pull the South chimney , fly it & set it on the barge . They started at 12:40 PM. Crews were done at 2:30 PM. & they had to install some of the permanent bolts on the South side of the grillage after removing the South suspender bracket .

In addition to that , crews had to erect the South stair case . Nicolaus flew the 1st section at 11:00 AM. & the 2nd section at 11:20 AM. Jacob , Richard , & Kevin had to connect the sections & secure it in place . Crews were done at 12:00 PM.

Check Sanny report for employees names & hours & detailed activities .

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 382

Date: 15-Jul-2011

Friday

<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2082	WELDING MACHINE, MILLER 250 AMP						No	
		5.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>