



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 389 Const Calendar Day: 685 Date: 25-Jul-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 15-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on splice 3 in the North tower shaft , & work on the tower pull back . They started at 7:20 AM.

Roger & Ryan had to work on splice 3 in the East & North tower shaft . Tony joined them at 10:30 AM. They had to work on B 2 , C 3 , & D 1 longitudinal stiffeners . Ryan had to work in the North tower shaft he had to mark 1/2 turn for 210 mm. bolts & mark 2/3 turn for 220 mm. bolts , & pretension the bolts using the electrical gun & the Enerpac high torque machine . They started at 7:30 AM. Ryan was done at 2:50 PM.

Roger & Tony had to work in the East tower shaft . Crews had to erect the splice plates, install temporary bolts & rods , in B 2 , C 3 , & D 1 longitudinal stiffeners . Crews started at 10:30 AM. They were done at 2:50 PM. Bolting crews had to wrap up their tools & equipments. Crews left at 3:00 PM.

Casey , Edward had to work on the W line rigging materials & set them on the W line , & they had to work with the other crews in all areas .

Jacob , & Richard had to work on the top of the saddle . Crews had to disassemble the saddle cover plates , fly the sections out of the site , & set them on the W line . They started at 7:30 AM. Crews were done at 10:00 AM.

Kevin had to drill the last 10 holes on the tie back footing bearing plate , & weld 2 plates on each of the bearing pads . He started at 7:45 AM. He was done at 11:00 AM.

Ian & Earl had to weld 2 brackets on the erection tower at 150 meters for the tower pull back . Ian had to work on the welding preparations & Earl had to weld the brackets . Crews started at 7:40 AM. They were done at 9:30 AM. Crews had to wrap up their tools , & equipments. Crews left at 10:00 AM.

In the afternoon , erection crews had to work on the pulling cable . Crews had to install the slider on the Con Macon cable & roll it all the way to the ground .

Theodore had to work on the Con Macon machine on the ground . Erection tower crews were done at 4:10 PM. They had to wrap up their tools & equipments. Crews left at 4:30 PM.

Obra , Barry , Carlos , Michael , Ryan , & Wu had to work on the tower pull back cable . Crews had to connect the wench to the hydraulic pump on the platform at 145 meters , run the cable through the 2 pulleys , pull the cable & connect it to the Con Macon cable & pull the cable back to the tower at 150 meters . They started at 9:45 AM.

In addition to that , crews had to set 0.3 X 1.5 X 4.0 meters wooden blocks on cross beam # 2 , &

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 389

Date: 25-Jul-2011

Monday

secure them with cables . & work with the erection crews on the cables . Crews were done at 3:20 PM.
Crews had to wrap up their tools & equipments. They left at 3:30 PM.

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Tony Miranda	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RYAN NASH	5.00	0.50	0.00	5.50		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	5.00	0.50	0.00	5.50		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	5.00	0.50	0.00	5.50		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	5.00	0.50	0.00	5.50		<input type="checkbox"/>
Ironworker	JNM	MICHEAL BALWINSKI	5.00	0.50	0.00	5.50		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	5.00	0.50	0.00	5.50		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			
2083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		2.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	1.50	0.00	0.00			

