



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 390 Const Calendar Day: 686 Date: 26-Jul-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 16-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on splice 3 in the East & North tower shafts , work on the tower pull back cables . They started at 7:00 AM.

Ryan & Tony had to work in the North tower shaft . Crews had to pretension the remaining bolts on the longitudinal stiffeners using the Enerpac high torque machine. They started at 7:10 AM. He was done at 9:05 AM.

After that , Ryan , Tony , Salvador , & I had to test 10% of the bolts . Crews started at 9:10 AM. They were done at 9:55 AM. One bolt was stripped . Crews had to change it .

Then , crews had to remove the scaffold , work on house keeping , wrap up , pull their tools & equipments to the East tower shaft . Crews were done at 11:30 AM.

Roger had to work in the East tower shaft on B 2 , C 3 , & D 1 longitudinal stiffeners . He had to place the shims on B 2 , install , & snug the permanent bolts . He started at 7:15 AM. Later Tony & Ryan joined him to the end of the shift .

In the afternoon , crews had to mark 1/2 turn for 210 mm. bolts , mark 2/3 turn for 220 mm. bolts , & pretension the bolts using the electrical gun . Bolting crews were done at 2:50 PM. They left at 3:00 PM.

Obra , Pablo , & Wu had to work on the tower pull back preparations . Crews had to work on the accessories brackets & materials . Crews had to drill holes , assemble back to back the C brackets with spacer & Eye bar plates . They started at 8:00 AM.

In addition to that , crews had to install , snug , mark 1/2 turn , & pretension the bolts. Crews run out of bolts at 12:45 PM. 6 brackets were assembled . Obra left at 12:00 PM. Ryan joined Wu & Pablo at 12:30 PM. Crews had to wrap up their tools & equipments. They left at 1:00 PM.

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN NASH	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Rental Company

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 390

Date: 26-Jul-2011

Tuesday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: 002154	AMERICAN BRIDGE/FLUOR, A JV Equipment, Crane, 60 Ton	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2083	WELDING MACHINE, MILLER 250 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>