



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 393 Const Calendar Day: 689 Date: 29-Jul-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 17-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower pull back preparations , & work on splice 3 in the South & West tower shafts . They started at 7:00 AM.

Roger had to work in the South tower shaft on B 2 , C 3 , & D 1 longitudinal stiffeners . He had to install & snug the permanent permanent bolts. He started at 7:10 AM.

Tony & Ryan had to work in the West tower shaft . Crews had to work on the longitudinal stiffeners They had to snug , mark 1/2 turn for 210 mm. bolts , mark 2/3 turn for 220 mm. bolts, & pretension the remaining bolts using the electrical gun & the Enerpac high torque machine. They started at 7:10 AM. They were done at 2:50 PM. Tower bolting crews left at 3:00 PM.

Mathew , James , Brad , Jack , Lorenzo , & Morris had to work on the preparations for the tower pull back . Crews had to work on the 2nd cable & bracket assembly , pull the cable & hook it on the top & bottom brackets . They started at 7:10 AM.they were done at 8:15 AM.

Dan started to pull the slider at 8:20 AM. He stopped at 8:35 AM. for the ground crews to work on the adjustments & to hook the rods on the lower bracket .

Then , he had to pull the cable , set it on the top frame . Tony , Edward , & Richard had to work on the top with Dan . They had to place the cable in place , lock it , & they had to use the Favco tower crane & basket to release the slider . Crews were done at 10:40 AM. Ground crews were done 10:50 AM.

After that , Edward had to lower the slider to the ground . Ground crews had to work on the 3rd cable . following the same procedures as the previous cable . Crews started on the 3rd cable at 11:00 AM. but they did not pull the cable or set it in the lower bracket . Tony , Edward , & Richard left at 11:00 AM.

In addition to that , crews had to assemble the 4th top bracket & rods assembly . They were done at 2:50 PM. Crews had to wrap up their tools & equipments. They left at 3:00 PM.

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LORENZO PADILLA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 393 **Date:** 29-Jul-2011 **Friday**

Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	RICHARD CHOUINARD	2.00	0.00	0.00	2.00		<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	2.00	0.00	0.00	2.00		<input type="checkbox"/>	
Ironworker	JNM	EDWARD MEYER	2.00	0.00	0.00	2.00		<input type="checkbox"/>	
Ironworker	FOR	ANTHONY COSTA	2.00	0.00	0.00	2.00		<input type="checkbox"/>	
Equipment							Rental Company		
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor:	AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton						No	<input type="checkbox"/>	
			8.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>	
			2.00	0.00	0.00	0.00			