



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:01 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 395 Const Calendar Day: 689 Date: 29-Jul-2011 Friday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Clear and mild

Working Day [checked] If no, explain:

Diary: Dispute
General Comments
•Diary work
•0800 hrs Staff Meeting
•Prepared for and hosted a tour for Mark Woods and Alex Binai (1000 – 1300)
•Met with Sabrina Levine to check on a problem with the CCO 143 stiffener angle installation. The results of this can be seen in RFI 2527.
•Review and generate a response to Submittal 2156R03 – WQCP for WBA.
•Gather information for RFI 2517 and got with TY Lin to get them up to speed for a quick response.
•Mileage log
•Documenting the work performed on CCO 140.
Accrued 2 hours of overtime covering and documenting the CCO 140 work over the week.

CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing
AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
CCO #140 001 0-SJT-EFA.140
•Review and generate a response to Submittal 2156R03 – WQCP for WBA.
•Documenting the work performed on CCO 140.
Accrued 2 hours of overtime covering and documenting the CCO 140 work over the week.

CCO-143 Bid Item: 001 0-FBD-ELS.143 Floor Beam Diaphragms
AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
CCO #143 - Floorbeam Retrofit 001 0-FBD-ELS.143
•Met with Sabrina Levine to check on a problem with the CCO 143 stiffener angle installation. The results of this can be seen in RFI 2527.