



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 395 Const Calendar Day: 692 Date: 01-Aug-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 17-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at the safety meeting at 7:15 AM. Crews had to work on splice 3 in the South & West tower shaft & work on the tower pull back . They started at 7:00 AM.

Ryan had to work in the West tower shaft . Crews had to pretension the remaining bolts on the longitudinal stiffeners using the electrical gun . He started at 7:30 AM. He was done at 8:10 AM.

After that , Roger , Ryan , Salvador , & I had to test 10% of the bolts . Crews started at 8:15 AM. They were done at 8:40 AM. 2 bolts failed . Crews had to touch them up .

In addition to that , crews had to pull their tools , equipments out of the site , work on house keeping & mobilize to the South tower shaft . They started at 9:00 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to work in the South tower shaft . They had to work on B 2 , C 3 , & D 1 longitudinal stiffeners . They had to install , snug , mark 1/2 turn for 210 mm. bolts , mark 2/3 turn for 220 mm. bolts , & pretension the bolts .

One of the shims on C 3 is long . Crews had to trim it 10 mm. in order to fit properly . They were done at 2:50 PM. Crews left at 3:00 PM.

Mathew , Bill , Brad , Jack , Kevin , & Morris had to work on the tower pull back . Crews had to pull & hook the 3rd & 4th cables . They started on the 3rd cable at 7:30 AM.

Tony started to pull the cable at 7:35 AM. The 3rd cable was hooked on the top bracket at 8:50 AM. & it was hooked on the lower bracket at 9:00 AM.

Casey & Richard had to use the Favco crane & basket to release the slider . Tony started to lower the slider to the ground at 9:05 AM.

Ground crews started on the 4th cable at 9:10 AM. Crews had to set the bracket & rods assembly on the spreader beam , pull the cable , hook it on the slider , place the 2 pulleys , close the top bracket assembly on the cable , drill & anchor the wench for the 4th cable , pull the cable , hook it on the top , release & lower the slider . Crews were done at 12:00 PM.

In the afternoon , crews had to assembly the 5th & 6th brackets & rods assemblies . They were done at 2:50 PM. Crews had to wrap up their tools & equipments. They left at 3:00 PM.

Eric & Paul had to work on the hand rails at 145 meters . Crews had to modified the West side hand rails for the pull back cables to pass through with out interfering with the hand rails . Crews had to cut the top bars , extend the side bars & weld 2 extra bars in the middle . They started at 8:00 AM. Crews were done at 2:50 PM. They left at 3:00 PM.

Shear plates welding crews had to disassemble the power & water lines , disassemble , & pull out of the site their equipments . Crews started at 7:30 AM. They were done at 4:50 PM. Crews left at 5:00 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 395

Date: 01-Aug-2011 Monday

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	WILLIAM ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2083	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>

