



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 112 Const Calendar Day: 692 Date: 01-Aug-2011 Monday  
 Inspector Name: Tern, Ae Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Soheilifard, Saman Approved Date: 05-Oct-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition overcast morning

Working Day  If no, explain:

**Diary:** Dispute

**Tower Activities**

The PTFE removal at 131M, 135M and 139M elevation.

7:30AM-10:00AM  
 Manny, Arturo, Kevin, Javier, Jorge work on cutting the PTFE at 131M elevation. And 135M elevation. They finished cutting the PTFE at 131M elevation and bottom, interior and exterior side façade at 135M elevation.  
 Brandon and Owen work on caulking at 119M elevation. They caulked the bottom and side façade.

10:15AM-3:00PM  
 They rest of the painter went to work on the OBG.  
 Only Javier and Jorge came back to work on cutting the PTFE. The finished cutting the PTFE at 135M elevation and 75% at 139M elevation.

Note:  
 The Certified Painting Co. used all of their personnel on cutting the PTFE when they don't have environmental condition to paint elsewhere.

04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE  
 CERTIFIED COATINGS COMPANY

| Labor   |       |                        |        |        |        |       |         | Dispute                  |
|---|-------|------------------------|--------|--------|--------|-------|---------|--------------------------|
| Trade   | Class | Name                   | RT Hrs | OT Hrs | DT Hrs | Total | Remarks |                          |
| <b>Contractor:</b> CERTIFIED COATINGS COMPANY |       |                        |        |        |        |       |         |                          |
| Painter                                       | JNM   | MANNY BERRIOS-BAQEDANO | 2.50   | 0.00   | 0.00   | 2.50  |         | <input type="checkbox"/> |
| Painter                                       | JNM   | ARTHURO MEDRANO        | 2.50   | 0.00   | 0.00   | 2.50  |         | <input type="checkbox"/> |
| Painter                                       | JNM   | JORGE FLORES RAMERO    | 8.00   | 0.00   | 0.00   | 8.00  |         | <input type="checkbox"/> |
| Painter                                       | APP   | BRANDON GAYA           | 2.50   | 0.00   | 0.00   | 2.50  |         | <input type="checkbox"/> |
| Painter                                       | JNM   | Kevin Bryan            | 2.50   | 0.00   | 0.00   | 2.50  |         | <input type="checkbox"/> |
| Painter                                       | APP   | OWEN DOUGHERTY         | 2.50   | 0.00   | 0.00   | 2.50  |         | <input type="checkbox"/> |
| Painter                                       | JNM   | JAVIER ALCALA          | 8.00   | 0.00   | 0.00   | 8.00  |         | <input type="checkbox"/> |