



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 397 Const Calendar Day: 693 Date: 02-Aug-2011 Tuesday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
 Precipitation Condition Clear and mild

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
<ul style="list-style-type: none"> •Delivered test equipment to the CCO 140 mockup. •Met with Bill Casey to go over the scope of work for intern Michael Cheng . •1100 hrs Coordination meeting •CCO 140 meeting with Bill Casey at the mockup. •Reviewed RFI 2527R01 with James Duxbury from TY Lin. •Lisa Macdonald called to let me know that OC Jones can perform the blasting of the test plates at CHP Academy next week. •Lisa called again to check the status of Submittal 2156R03 – WQCP for WBA. •1500 hrs Seismic Joint Meeting •After the meeting, Chris Havel came over and we discussed concerns regarding Submittal 2156R03. This lasted until 1630 hrs. <p>Accrued 2 hours of overtime discussing Submittal 2156R03 and finishing up documentation for today.</p>	

04-0120F4	Bid Item: 136	0-000-000.136	SEISMIC JOINT (HINGE AW)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 137	0-000-000.137	SEISMIC JOINT (HINGE AE)
AMERICAN BRIDGE/FLUOR, A JV			

CCO-143	Bid Item: 001	0-FBD-ELS.143	Floor Beam Diaphragms
AMERICAN BRIDGE/FLUOR, A JV			

Diary:	Dispute
CCO #143 - Floorbeam Retrofit 001 0-FBD-ELS.143	<input type="checkbox"/>
<ul style="list-style-type: none"> •Field visit to take pictures of the CCO 143 angle conflict at Panel Point 39W. After taking pictures I sent them to Sebrina Levine at ABF and she in turn sent in RFI 2527R01. 	