



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 402 Const Calendar Day: 700 Date: 09-Aug-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 22-Aug-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 7:45 AM. Crews had to unload the barge , & work on the preparations for the struts at 18 & 23 meters .

The bolts for the struts at 18 & 23 meters were delivered to the site at 8:00 AM. Casey & Augie had to work on the North barge rigging materials to the 2nd barge on the East side of the footing box .

Tony , Richard , & Jacob had to work on the top of the cross beam to clear the path for the Favco crane . Crews started at 8:10 AM. They were done at 8:30 AM.

After that , Tony & Richard had to work on the platform at 150 meters . Crews had to work on hand rails , brackets , & miscellaneous . They started at 9:00 AM.

Casey & Jacob came to the top of the footing box at 12:45 PM. Crews had to prepare to work on the diaphragm at 13 meters . They had to pull the rubber plugs out of the tower skin holes . Due to the existing of the welders , inspectors , & labors in the area crews could not work freely . They stopped at 1:30 PM. All tower crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Obra , Barry , Carlos , Dustin , Michael , Pablo , & Ryan had to work on the preparations for bolting the struts .

Scott started to fly materials & set them on the 9 meters diaphragm on the East side at 8:10 AM. Crews had to unload the skip boxes , sort , distribute , & set the bolts inside the tower shafts according to their locations .

In addition to that , crews had to work on the façade at 65 meters . They had to remove the corner plates & switch them . Crews were done at 10:45 AM. They left at 10:50 AM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	RYAN NASH	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>

**Equipment**

Rental Company

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 402

**Date:** 09-Aug-2011 **Tuesday**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
000743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		2.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE**  
 AMERICAN BRIDGE/FLUOR, A JV

<b>Labor</b>								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	6.00	0.00	0.00	6.00		<input type="checkbox"/>

<b>Equipment</b>							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
002154	Equipment, Crane, 60 Ton					No	<input type="checkbox"/>
		2.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		2.00	0.00	0.00	0.00		<input type="checkbox"/>

