



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 403 Const Calendar Day: 701 Date: 10-Aug-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 23-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:10 AM. Crews had to work on the preparations for the struts erection .
 Augie , Jacob , & Kevin had to work inside the tower shaft . Crews had to prepare to erect the struts at 18 & 23 meters . They had to remove the temporary bolts from the top splice plates , back them inside the tower shafts leaving only the lower plate in each location , & install temporary bolts to secure the plates . They started on the South tower shaft at 7;20 AM. Then , East , North & West tower shaft Crews were called to work on the cat walk 1:20 PM. They left at 1:30 PM. The West tower shaft work is not completed .

Electro slag welding crews had to work on the top crack repairs . Richard continued to weld on B 2 East shear plate with the North tower shaft . Jeremy continued to weld on A 1 shear plate with the East tower shaft .

Rory & Alex had to work on the C West shear plate . Crews had to prepare to bevel the top of the shear plate . They had to set the platform , place the planks , reroute the power line , & prepare the track for the cutting machine .

Devon , Jeffery Stone , & Jeffery Souza had to work with all crews , they had to grind the welds , & prepare the welds to be UT ed . welding crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | KEVIN RATCLIFF | 7.00 | 0.00 | 0.00 | 7.00 | | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 7.00 | 0.00 | 0.00 | 7.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 7.00 | 0.00 | 0.00 | 7.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--|------------------------------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| 000743 | Marine, Barge, Flexifloat 1 EM1010 | 0.00 | 0.00 | 0.00 | 0.00 | No | | <input type="checkbox"/> |