



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 147 Const Calendar Day: 701 Date: 10-Aug-2011 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 26-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Tower anchorage:

The following work was done on the ESW welds today:

- The crack at the top of the ESW weld 'N' was excavated by carbon arc gouging and grinding. MT was continually performed at various depths of the excavation.
- I gave approval on the request for weld repair of the excavation at the top of ESW weld 'N' and the UT reject excavation near the top of weld 'E'.
- On weld 'R', the repair of the crack excavation was welded with 7018, and then ground smooth.
- On weld 'S', near the end of the shift, they were setting up to start welding the repair of the crack excavation.
- On welds 'B', 'C', 'L', and 'M', the final VT and MT was done on the top of the weld repair area and the upper 300mm of the ESW weld.
- On weld 'E', the UT reject that was excavated yesterday was welded with 7018.

Other work around the Tower anchorage:

- The bevel previously cut along the top of shear plate cE was accepted by QC and QA.
- They were setting up to cut the bevel along the top of shear plate cW. I reminded QA inspector Danny Reyes that the final UT of the top 300mm of the ESW welds on this plate has not yet been done by either QC or QA. He mentioned that they plan to UT them tomorrow morning.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>