



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 404 Const Calendar Day: 702 Date: 11-Aug-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 23-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

In the afternoon , ABF welders continued to work on the shear plate Electro Slag weld repairs .
 Jeremy had to work on the A 1 shear plate with the South tower shaft . Richard had to weld on B 2 East
 shear plate with the North tower shaft . Crews had to clean , grind , heat the welding areas , & work with
 the QC & QA .

Rory & Alex had to work on C West shear plate . Crews had to set the track for the cutting machine
 to bevel the outer side of the West shear plate . Crews were done at 2:20 PM.

Rory started to bevel the top of the West plate from the middle of the plate moving South , then
 North at 2;30 PM. He had to stop few times to adjust the torch & the machine . He was done at 4:40 PM.
 Both ends of the plate were not done. Rory has to cut the ends by hand .

Jeffery Souza & Jeffery Stone had to work on the bottom of the shear plates . Crews had to remove
 the semi circle plug plates on the bottom by lancing . Crews had to work on East shear plate .
 They started at 12:45 PM. Crews were done at 2:20 PM.

After that , crews had to mobilize their tools & equipments to the South shear plate . They started to
 lance the East side of the South shear plate at 3:00 PM. Crews were done with the East side at 4:45 PM.

All crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10
 PM.

No activities were performed on the top of the tower . Check Douglas report for the welders
 morning activities .

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STONE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	2.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 404

Date: 11-Aug-2011 Thursday

000743	Marine, Barge, Flexifloat 1 EM1010					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

