



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 408 Const Calendar Day: 707 Date: 16-Aug-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 25-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:30 AM. Crews had to work on the grillage top plate repair , built a working platform at 150 meters on the North side , & work on the saddle cover plates .

Earl & Ian had to work on the grillage top plate . Crews had to repair few locations where indications were located . They had to mobilize their tools , & equipments , grind , clean , & heat the welding areas . They started on the South side at 8:00 AM. Crews were done at 9:10 AM.

After that , crews had to work on the North side . They started at 9:30 AM. Crews were done at 11:10 AM. Crews had to excavate & weld 6 spots up to 6 mm. deep . Crews left at 11:20 PM.

Smith Emery QC Tony & Daniel had to MT the plate & the welds , & work with the welders on the repairs .

Froylan , & Jose had to work on the North West platform at 150 meter . Crews had to bring materials to the site , reroute the power lines , place 0.1 X 0.2 meter joists at 0.6 meter at center , install clamps , place plywood boards on the top , install toe boards , & work on the hand trails . They started at 7:45 AM. Crews were done at 12:50PM. They had to wrap up their tools & equipments. Crews left at 1:20 PM.

Tony , Jacob , & Richard had to work on the saddle cover plates . Crews had to remove the bolts , fly the plates out of the site . They started at 7:10 AM. Crews were done at 8:00 AM.

In the afternoon , Electro Slag crews continued to work on the shear plate repairs , & prepare to bevel the North shear plate .

Rory & Alex had to disassemble the platform from the South shear plate , mobilize their tools & equipments to the North shear plate , set the working platform , reroute the gas & power lines , & set the torch track . Crews were done at 3:50 PM.

Rory started to bevel the North shear plate at 4:20 PM. He was done at 4:45 PM.

Jeremy & Richard had to work on the repairs . Jeremy had to work on the North shear plate . He had to excavate the rejected 20 mm. deep X 200 mm. long weld .

Richard had to work on B 1 West shear plate . He had to excavate the weld 20 mm. deep & 250 mm. long . He was done at 3:50 PM.

After that , he had to heat the welding area & weld . He started at 4:15 PM.

Devon & Jeffery had to work with all crews in all areas , grind , clean the welds , & work on house keeping .

All the welders were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left at

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 408

Date: 16-Aug-2011 Tuesday

5:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STONE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	2.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002084	WELDER, LINCOLN 500-549 AMP DSL/TOW						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002083	WELDER, LINCOLN 500-549 AMP DSL/TOW						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002082	WELDER, LINCOLN 500-549 AMP DSL/TOW						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

