



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 409 Const Calendar Day: 708 Date: 17-Aug-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 25-Aug-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the diaphragm at 13 meters , work on the saddle cover plates & work on the Electro slag repairs . They started at 7:00 AM.

Tony , Jacob , & Richard had to work on the saddle cover plates . Crews had to remove the plates , fly , & set the cover plates on the barge . They started at 7:10 AM. Crews were done at 8:00 AM.

After that , crews joined the other crews on the top of the footing box preparing & erecting the 13 meters diaphragm to the end of the shift .

Casey , Augie , & Kevin had to work on the preparations for the 13 meters diaphragm erection . Crews had to set chain falls , install brackets & yoyos , fly & set the bolts on the 9 meters diaphragm , & prepare the wench . They started at 7:15 AM. Crews were done at 10:00 AM.

After that , Casey & Augie had to work on the barge rigging materials to the site & they had to work with the other crews on the erection .

Tony , Jacob , Kevin , & Richard had to work on the section erection . Scott started to fly the doubler & accessory plates to be set on the top of the 9 meters diaphragm at 10:20 AM. Crews were done at 11:00 AM.

Then , crews had to erect the outer East diaphragm plate . Scott flew the plate at 11:10 AM. Crews had to grind the 2 - L plates on the diaphragm plate & cut 2 - 0.15 X 0.2 meters tap plates in order to set the diaphragm plate , & install few bolts to secure it in place . Crews were done and the crane was released at 12:40 PM.

In the afternoon , crews had to set the inner East plate . Scott flew the plate at 1:20 PM. The inner plate did not fit . It was few mm. wider than the distance between the East & North tower shaft . Crews had to fly & set it back on the barge .

Then , crews had to work on the center diaphragm plate . The center plate did not fit because of the tap plates , & the bow in the shear plate . Crews stopped at 3:10 PM. They had to wrap up their tools & equipments. They left at 3:30 PM.

In the afternoon , Electro Slag welding crews continued to work on the repairs , remove the existing brackets

Jeremy had to work on A 1 North with the North tower shaft . He had to excavate the weld . He was done at 2:00 PM.

After that , he had to heat the welding area . He started to weld at 2:20 PM. He was done at 3:10 PM. He left at 3:20 PM.

Richard had to work on B 1 West with the West tower shaft . He was welding done at 1:40 PM. He was done grinding at 2:10 PM.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 409

**Date:** 17-Aug-2011 **Wednesday**

After that , he had to work on the South shear plates . He had to remove the bracket welds by carbo - arcking . He started at 2:30 PM.

Rory had to work with all crews in all areas , & he had to work on the North shear plate cutting the brackets , & carbo arcking the welds .

Alex , Devon , & Jeffery had to work inside the cells . Crews had to remove the platform brackets , & grind the weld . They started at 3:00 PM.

In addition to that , crews had to work on house keeping , prepare to disassemble the North & South scaffolds , & work with all crews .

All tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

**04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STONE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	2.00	0.00	2.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
002083	WELDER, LINCOLN 500-549 AMP DSL/TOW						No	<input type="checkbox"/>
		0.00	2.00	0.00	0.00			<input type="checkbox"/>
002082	WELDER, LINCOLN 500-549 AMP DSL/TOW						No	<input type="checkbox"/>
		0.00	2.00	0.00	0.00			<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Equipment**

Rental Company

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 409

Date: 17-Aug-2011

Wednesday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> 002154	AMERICAN BRIDGE/FLUOR, A JV Equipment, Crane, 60 Ton					No	<input type="checkbox"/>
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>