



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 414 Const Calendar Day: 714 Date: 23-Aug-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 26-Aug-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the 18 & 23 meters façade & struts erection & bolting . Crews started at 7:00 AM.

Tony , Augie , Casey , Jacob , Kevin , Richard , & John had to work on the façade & struts erections Crews had to erect the South strut . John flew the South strut & set it on the 13 meters diaphragm at 7:30AM. Crews had to hook it to the wench , roll it to the center , place the chain falls , pull & set it in place . Crews were done at 8:30 AM. Following the same procedures . Crews were done setting the side & top plates at 10:10 AM.

The East façade & struts left to be erected at the end . Crews had to use the space for the wench to roll freely .

After that , crews had to erect the West façade & struts at 23 meters . They started on the bottom plate at 10:30 AM. Then side plates , struts , & top plate . Crews were done at 4:45 PM.

Crews had problem with the wench at 2:30 PM. for almost one hour . ABF technician came to the site & repair the wench .

Obra , Barry , Carlos , Dustin , Michael , Pablo , & Ryan had to work on the 18 meters struts . Crews had to adjust the struts place shims where is required , drive drift pins to align the holes , & install the permanent bolts .

Ryan & Michael had to work on the North strut inside the West tower shaft . Carlos & Barry had to work on the North strut inside the North tower shaft .

Obra had to work in the North façade box . Crews can not install the web permanent bolts on the North strut with the West tower shaft . The holes on the web are off by 6mm.

The shims for the North strut with the North tower shaft were placed with 2 different thicknesses . In the afternoon , ABF engineer had to bring extra shims to match the required shim thickness . They started at 7:40 AM. Crews were done at 3:00 PM.

Obra & Ryan had to work on the South strut . Dustin & Pablo had to work inside the East tower shaft Barry & Carlos inside the South tower shaft . Crews had to remove the temporary bolts , adjust the splice plates , set the shims , drive drift pins & install the permanent bolts . Crews started on the South strut at 3:20 PM. They were done at 4:55 PM.

Dustin , & Pablo had to work inside the West façade box . Crews had to remove the drift pins , & install the permanent bolts . Crews had hard time installing the flange bolts on the inner strut with the West shaft . The holes on the web & the holes on angles do not match . They are off by 5 mm. Crews had to drive drift pin using jack hammer in each of the holes to install the bolts . They stopped at 3:00 PM. to work with Obra & Ryan on the South strut . They started at 7:30 AM.

All tower crews had to wrap up their tools & equipments. Crews left at 5:10 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 414

Date: 23-Aug-2011 Tuesday

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	JOHN GREEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
001426	Marine, Barge, Crane Barge 1					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

