



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 417 Const Calendar Day: 717 Date: 26-Aug-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 07-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 18 meters meters . They started at 7:00 AM.

Obra , barry , Carlos , Dustin , Michael , Pablo , & Ryan had to work on the East struts at 18 meters , Crews had to install the remaining bolts , place washers , nuts , snug , mark 1/2 turn , & pretension the bolts

Obra , Dustin , & Pablo had to work inside the East façade box . Crews had stuck drift pin . They had to remove the lower splice plate on the inner strut & drive out the drift pin . They started at 7:20 AM. Crews were done at 8:45 AM.

After that , Obra & Pablo had to snug & pretension the bolts on the lower flanges from the heads using the Enerpac high torque machine. Crews started at 10:30 AM. They were done at 12:45 PM.

Then Dustin , Salvador , & I had to test 10% of the bolts inside the façade box using the Enerpac high torque machine. They started at 12:50 PM. Crews were done at 1:25 PM. 7 bolts failed . Dustin had to touch them up .

Michael & Ryan had to work inside the North tower shaft . They started at 7:20 AM. Crews were done at 1130 AM.

After that , crews had to mobilize to 23 meters to work on the North strut inside the North tower shaft . Crews had to adjust the splice plates , set the shims where is required , & install the permanent bolts .

Barry & Carlos had to work inside the East tower shaft . They started at 7;20 AM. Crews were done at 11:45 AM.

After that , crews had to mobilize their tools & equipments to work on the South strut inside the East tower shaft . Crews had to work on the top & bottom flanges

Tony , Augie , Casey , Kevin , & Richard had to work on the East struts at 23 meters . Crews had to mobilize their tools , equipments , reroute the air hoses , bring materials to the site . They started at 8:00 AM. They were done at 9:00 AM.

Tony & kevin had to work inside the East façade box . Augie , Casey & Richard had to work inside the East & North tower shafts . Crews had to adjust the splice plates , install temporary bolts , drive drift pins , & install the permanent bolts . They started at 9:10 AM.

New shipment of 210 mm. bolts DH4GM300036 for the East struts were delivered to the site .

All bolting crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 417

Date: 26-Aug-2011 Friday

3:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
001426	Marine, Barge, Crane Barge 1	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

