



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 165 Const Calendar Day: 717 Date: 26-Aug-2011 Friday
 Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 70 - 80
 Precipitation None Condition Clear

Working Day If no, explain:

Diary:

Dispute

Work description.

ABF Crews activities:

1- The crews continued working on the framing system of the secondary PWS with respect to the submittal ABF-SUB-2171R01, "PWS Restraint System at Pier W2" and Primary PWS with respect to submittal ABF-2312R00, "Primary PWS Hauling System", as follows:

A) WELDING:

Changing the pin connection of the PWS guide beam frames to the supporting bracket is being continued, this is a time consuming process. The connection between different pieces of the PWS guide beam is done by providing bolted top and bottom flange plates at the shop. Since this type of connection will cause difficulty in hauling the PWS, all these connection are being changed to a groove weld type connection which will result in a smooth transition from one piece to the other. Other detailed welding also is being continued, such as welding of the washers of the brackets attached to the pier W2 wall. Considerable modifications on the shop structure are being performed.

B) INSTALLATION:

-Installing the pieces to the frames of saddles which are going to be used for the positioning PWS inside the saddles is being continued. The ABF crew has to assemble temporary scaffolding at the East Saddle in order to put in place the HSS 76x76x4.8 Piece and the attaching angle to the saddle (Drawing sheets No. DE419HT and DE419JT of the submittal ABF-SUB-2171R01).

-The South Tramway Haul Rope Deflection Sheave Structure at pier W2 assembled by pieces in position and the North one is assembled partially, Drawing sheet No. DE425AF of the submittal ABF-SUB-2312R00. Mr. Adam Reeve, the ABF Engineer, was guiding the crew in this assembly process.

2- The ABF crew drilled holes for the anchorage of the Tramways on the deck of pier W2.

3- The attached pictures show the detail of the performed activities.

NOTE: ABF Labor and Equipment list is not updated.

ABF crews involved in the PWS secondary hauling system

A) Installation crews:

- Jerry Kubala (FOR- Installation)
- Walter Hernandez
- Melgar Fleix



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 165 **Date:** 26-Aug-2011 **Friday**

- Rogelio Ruiz
- John Power
- Rigoverto Garcia
- Kevin Alger (Crane Operator)

B) Welding Crews

- Salvador Sandoval
- Michael Jimenez
- Erick Sparks
- Ian Murphy
- Rick Clayborn
- Paul Fambrini

C) Drilling Holes

- Morris Roberson

ABF Equipments:

- Crane Terex RT160
- Miller welding machine (ABF002242)
- Miller Welding Machine (ABF002303)
- Miller Welding Machine (ABF002343)
- Lincoln welding Machine (ABF002082)

04-0120F4	Bid Item: 051	0-000-000.051	ERECT STRUCTURAL STEEL (BRIDGE)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		RICK CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN POWER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ-ZELED	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0160406	WELDING EQUIPMENT					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0150406	WELDING EQUIPMENT					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 165 **Date:** 26-Aug-2011 **Friday**

002242	WELDING EQUIPMENT		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002082	WELDER, LINCOLN 500-549 AMP DSL/TOW		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle					
AMERICAN BRIDGE/FLUOR, A JV								

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 165

Date: 26-Aug-2011

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 165

Date: 26-Aug-2011

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 165

Date: 26-Aug-2011

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 165

Date: 26-Aug-2011

Friday

