



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 157 Const Calendar Day: 717 Date: 26-Aug-2011 Friday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 05-Oct-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Tower anchorage:

The following work was done on the ESW welds today:

- On weld 'R', surface repair welding was ongoing with 7018. This was fairly extensive because several areas had a lot of underfill due to wire feed issues during the ESW weld. The preheat of the repair welding was set at 400 degrees F. They used heat blankets on the shear plate on the opposite side of the weld, and they were using a torch on the inside of the East shaft in the area that is behind and adjacent to the weld. The repair was not yet completed at the end of the shift. The heat blankets were programmed to continue the heat for 3 hours after the welding had stopped.
- QC continued to perform final VT and MT of the full length of the ESW welds.
- They were doing surface grinding on several ESW welds to correct issues found during VT of the welds.

Other work around the Tower anchorage:

- They were setting up additional fans to get better ventilation underneath the 13m diaphragm.
- They were torch cutting to remove ESW restraint brackets.
- They were grinding the copes at the starting sump areas of the ESW welds.
- They continued bolting the 18m and 23m struts and facades. See Sami Daouk's diary for a list of labor and details.

Other:

- I reviewed and approved diaries.
- I emailed ABF QC Manager Jim Bowers to remind him that we are still awaiting the repair procedure for the restart area on weld 'R', and that this must be approved in writing prior to starting any repair work in the restart area.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STONE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 157

Date: 26-Aug-2011 **Friday**

Ironworker	FOR	RORY HOGAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>

