



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 419 Const Calendar Day: 720 Date: 29-Aug-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the struts at 18 & 23 meters . They started at 7:20 AM.

Obra , Barry , Carlos , Dustin , Michael , Pablo , & Ryan had to work on the struts at 23 meters .
 Obra had to work on the South strut lower flange . He had to pull the splice plate out , grind , paint the side , & install the bolts . He started at 7:30 AM. He was done at 8:30 AM.

After that , Obra had to work with all crews on the lower flanges , webs , inside the façade boxes , & he had to prepare to work on the facades at 18 & 23 meters .

Ryan had to work inside the West tower shaft on the North & West struts . He started at 7:30 AM. Crews were done at 10:30 AM.

Michael had to work on the North & South struts webs . He had to snug , mark 1/2 turn , & pretension the bolts on the webs . He started at 7:25 AM. He was done at 10:30 AM.

In addition to that , Michael & Ryan had to work on house keeping . They had to lower the top plate on the East façade , pull the chain falls , pull out of the site all the excess materials , & lower them to the diaphragm at 13 meters . Crews started at 10:30 AM. They were done at 12:00 PM.

After that , Ryan & Michael had to pretension the bolts on the lower flanges in the North & South struts . Crews started at 12:45 PM. They were done at 3:45 PM.

Then , Michael , Ryan , Salvador , & I had to test 10 % of the bolts in the North , South strut . Crews were done at 4:10 PM.

Barry & Carlos had to work inside the East tower shafts on the South . They had to pretension the remaining bolts . They started at 7:25 AM. Crews were done at 9:00 AM.

After that , crews had to mobilize to the South tower shaft to work on the South & West struts . Crews had to place the washers , nuts , snug , mark 1/2 turn , & pretension the bolts . They started at 9:30 AM. Crews were done at 3:30 PM.

Then , crews joined the other crews preparing to work on the façade at 23 meters to the end of the shift .

Pablo had to work on the struts inside the West façade box . He started at 7:25 AM. Pablo started on the West struts he had to snug , mark 1/2 turn & pretension the remaining bolts on the webs , top & flanges .

In addition to that , he had to pretension the bolts on the lower flanges using the Enerpac high torque machine . He started at 7:30 AM. He were done at 11:00 AM.

After that , Pablo , Salvador , & I had to test 10% of the bolts on the West struts using the Enerpac

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 419

Date: 29-Aug-2011 **Monday**

high torque machine . Crews started at 11:10 AM. They were done at 11:30 AM.

All crews had to work on the façade to the end of the shift . Crews had to fly the bolts to the 13 meters diaphragm , lift the bolts to 18 & 23 meters using the wench , sort & set the bolts according to their locations , lower the top plates , fly the corner plates & washer plates to the site . Crews were done at 5:00 PM. They left at 5:10 PM.

Augie , Jacob , & Richard had to work on the angles on the W line . New angles for the North & inner West struts for the 18 meters struts were delivered to the site . Crews had to fly them , set them on the W line , work on the lay out , & drill the holes . None of the erection crews performed any activities on the struts .

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
001426	Marine, Barge, Crane Barge 1						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

